



Rt. 29 Solutions Project Delivery Advisory Panel

April 2, 2015



Route 29 Solutions

Agenda item 1: Introductions

Project Delivery Advisory Panel

Technical Team

Lane - Corman Joint Venture

Fielder's Choice



Route 29 Solutions

Agenda item 2: Interaction and Feedback

Live Streaming - Mar 19 PDAP

- **Unique Viewers:** 37 (Feb 19; 55)
- **Streams:** 118 (Feb 19; 128)
- **Average Minutes per stream:** 32 (Feb 19; 51)



Route 29 Solutions

Agenda item 2: Interaction and Feedback (continued)

1 new comment submitted via e-mail at route29solutions.org Mar 17 - Mar 31

No new postings on route29solutions.org Mar 17 - Mar 31

Comment:

Why were billboards for Rt. 250 / 29 Interchange project placed on 29 NB in Madison and Culpeper Counties?

- **One billboard was removed. One will remain to continue to advise motorists that construction is underway on Rt. 29 to the south.**



Route 29 Solutions

Agenda item 3: Report on PDAP Feedback (from Mar 19 PDAP meeting)

A full size set of 30% Rio GSI design plans were delivered to Henry.

Care will be taken to note design revisions from VDOT's concept drawings

VDOT will present key features of the Rio GSI 60% design plans at a future PDAP meeting.

The RFP status slide has been replaced with a design plan submission schedule (Agenda item 5).



Route 29 Solutions

Agenda item 4: Panel Feedback and Suggestions for Future Agenda Items

Open Discussion

Agenda item 5: Design-Build Plan Submission Schedule

Route 29 Solutions Design Review Scheduled submission dates (s) Actual submission dates ✓										
2015										
	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec
Rio Road Intersection	Mar 6 30% ✓	Apr 17 30% (s)		Jun 24 60% (s)		Aug 7 Final (s)				
Route 29 Widening	Mar 31 30% ✓	Apr 8 30% (s)					Sept 1 60% (s)			Dec 2 Final (s)
Berkmar Extended							Sept 3 60% (s)			Dec 31 Final (s)



Route 29 Solutions

Agenda item 6: Rt. 29 Solutions Updates

Rt. 250 / 29 Interchange

Adaptive Signal System

Hillsdale Extension

Rt. 29 Widening

Berkmar

Rio Grade Separated Intersection



Route 29 Solutions

Agenda item 7: Fielder's Choice, Rt. 250 / 29 Interchange Contractor

- Feb 16, 2015** **Mobilization**
- Mar 2** **Started erosion control and construction**
- Mar 4** **Started clearing and grubbing**
- Mar 12** **Started storm water modifications**
- Apr 15** **Start gas line relocation**
- Jun 1** **Start construction of MSE wall and sound wall**
- May 21, 2016** **Construction complete**



Route 29 Solutions

Agenda item 8: SIR Research

John Martin, CEO Southeastern Institute of Research, Inc.



Route 29 Solutions

Agenda item 9: New Business and Wrap Up

New Business Item

Rt. 29 Widening 30% plans received Mar 31.

Available to PDAP and public Apr 1 on route29solutions.org.

Comments due to VDOT before Apr 8.

Changes from VDOT concept drawings:

- Majority of the retaining walls are eliminated
- Stormwater management easements are reduced or eliminated
- Median width reduced to 16 feet where possible to reduce right-of-way
- The shared use path is on an independent alignment to reuse existing NB pavement.



Route 29 Solutions

Agenda item 10: Adjourn



Rt. 29 Solutions Project Delivery Advisory Panel

April 2, 2015