



## **Rt. 29 Solutions Project Delivery Advisory Panel**

**May 14, 2015**



# Route 29 Solutions

**Agenda item 1: Introductions**

**Project Delivery Advisory Panel**

**Technical Team**



# Route 29 Solutions

## Agenda item 2: Interaction and Feedback

### Live Streaming - Apr 30 PDAP

- **Unique Viewers:** 63 (Apr 16; 38)
- **Streams:** 141 (Apr 16; 111)
- **Average Minutes per stream:** 18 (Apr 16; 34)



# Route 29 Solutions

## Agenda item 2: Interaction and Feedback (continued)

One comment submitted via e-mail at [route29solutions.org](http://route29solutions.org), Apr 28 - May 11

No new Provide Input postings on [route29solutions.org](http://route29solutions.org), Apr 28 - May 11

### Comment:

**Provide temporary TODS signs for all businesses affected by construction**

- **VDOT is considering a temporary waiver of the TODS participation criteria, the application fee and the annual fee during construction. Either businesses, the county or the project would have to absorb materials and installation costs.**
- **After construction, administration of the TODS program would return to the criteria found at <http://www.virginiadot.org/programs/sign-default.asp>**



# Route 29 Solutions

## Agenda item 3: Report on PDAP Feedback from Apr 16 PDAP meeting

### Review key components of Berkmar Extension preliminary plans

- Item is on today's agenda (Item 7)

### Consider possible alternatives to the MOT merge on the Rt. 250 / 29 project

- VDOT's technical team has reviewed the matter and determined that the current maintenance of traffic plan is preferred.

### Advise PDAP of VDOT's co-location with Lane-Corman

- VDOT began moving week of May 11

### Did McIntire contractor receive an incentive?

- \$185k of \$250k paid out for completion of bridge and Parkway opening
- \$250k additional incentive tied to full project completion by May 16, 2015

The integrated schedule for the design-build projects has been updated and posted on [route29solutions.org](http://route29solutions.org).



# Route 29 Solutions

## Agenda item 4: Panel Feedback and Suggestions for Future Agenda Items

### Open Discussion

## Agenda item 5: Design-Build Plan Submission Schedule

Route 29 Solutions Design Review Scheduled submission dates (s) Actual submission dates ✓										
2015										
	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec
Rio Road Intersection	Mar 6 30% ✓	Apr 17 30% (s)		Jun 24 60% (s)		Aug 7 Final (s)				
Route 29 Widening	Mar 31 30% ✓	Apr 8 30% (s)					Sept 1 60% (s)			Dec 2 Final (s)
Berkmar Extended							Sept 3 60% (s)			Dec 31 Final (s)



# Route 29 Solutions

## Agenda item 6: Rt. 29 Solutions Updates

### Rt. 250 / 29 Interchange

- **Work this week**
  - Survey and layout of storm drain system**
  - Install storm drain pipe across Rt. 29 SB lanes**
  - Remove topsoil from Rt. 29 median**
  - Seed disturbed areas along Rt. 250 ramp**
  - Begin drainage work in Rt. 29 median**
  - Install safety fence at base of Rt. 250 WB ramp**
- **Work next week**
  - Continue drainage work in Rt. 29 median**
  - Continue construction of SWM drainage pipes**





# Route 29 Solutions

## Agenda item 6: Rt. 29 Solutions Updates (continued)

### Adaptive Signal System

- **Work this week**
  - Continue pulling wire and making tie-ins at Polo Grounds
  - Install junction boxes at Woodbrook and make tie-in
- **Upcoming work**
  - Complete clean-up work at Polo Grounds

**NOTE: Phase I work scheduled to be complete May 18 barring unforeseen weather delays.**



# Route 29 Solutions

## Agenda item 6: Rt. 29 Solutions Updates (continued)

### Rio Grade-Separated Intersection

- **Work this week**
  - Selective clearing in NE quadrant**
  - Minor demolition in NE quadrant**
  - Hold monthly meeting with Lane-Corman**
  - Submit and review preliminary lighting analysis**
- **Work next week**
  - Continue minor demolition in NE quadrant**



# Route 29 Solutions

## Agenda item 6: Rt. 29 Solutions Updates (continued)

### Rt. 29 Widening

- **Work this week**
  - Complete review of Phase I archaeological report**
  - Dig utility test holes with nighttime lane closures**
- **Work next week**
  - Dig utility test holes with nighttime lane closures**



# Route 29 Solutions

## Agenda item 6: Rt. 29 Solutions Updates (continued)

### Berkmar Extended

- **Work this week**
  - Receive Stage I bridge report**
  - Meet with residents to review alignment**
  - Install safety fence around wetlands and cemetery**
- **Work next week**
  - Perform over-the-shoulder plan review**



# Route 29 Solutions

## Agenda item 6: Rt. 29 Solutions Updates (continued)

### Hillsdale Extended

- **Work this week**
  - Scheduling next stakeholders committee meeting**
  - Scheduling SWM meeting with VDOT and County**
  - Executing agreements with property owners for geotechnical borings**
- **Upcoming work**
  - Finalize environmental reevaluation documentation**
  - Review final plan set from City's consultant**
  - Continue appraisal process on select parcels**



# Route 29 Solutions

## Agenda item 7: Berkmar Preliminary Plan Review

### Key components of Berkmar Extension preliminary design plans



# Route 29 Solutions

## Agenda item 8: Placenames - Draft Action Plan for items 3 and 4

1. Assess early ideas ✓
2. Inventory and understand existing and future plans ✓
  - Albemarle Co, Charlottesville, MPO
  - Intersection names; “Quadrant” names
3. Create straw man names to test
  - PDAP, Albemarle Co, Charlottesville, MPO
  - No bad ideas
4. Share and discuss with stakeholder intersection groups
5. PDAP recommendation to VDOT



# Route 29 Solutions

## Agenda item 8: Placenaming - Draft Action Plan for steps 3 and 4

### SIR's proposed approach

- Conduct focus group sessions with Rt. 29 / Rio business owners
- Meet with 2 groups of owners in each quadrant; total 8 sessions
- Target sessions for June
- Meet in a facility or facilities located in the intersection
- Each session to include 8 - 12 participants
- SIR will prepare a draft interview guide including suggested names to test
- PDAP to review draft interview guide at May 28 meeting
- SIR will moderate all focus group sessions
- Review results of focus groups in July
- Present recommendation to VDOT in August





# Route 29 Solutions

## Agenda item 9: New Business and Wrap Up



# Route 29 Solutions

**Agenda item 10: Adjourn**



## **Rt. 29 Solutions Project Delivery Advisory Panel**

**May 14, 2015**